New South Wales Projects

Project Details - Eurobodalla Southern Storage

Announced - 2021

Funding Allocated - \$51.2 million

Commencement Date	Completion Date
2018	2018
2018	2021
2021	Early 2022
Early 2022	Late 2024
	2018 2018 2021

Project Details - Dungowan Pipeline - Stage 1

Announced - 2016

Funding Allocated - \$80.0 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	Oct-20	Dec-22
2. Final Business case	2019	Aug-22
3. Planning and Pre-Construction Activities	Oct-20	N/A
4. Construction (incl. procurement and main construction)	Feb-22	Mid-2023

Project Details - Nyngan to Cobar Pipeline - Stage 1

Announced - 2022

Funding Allocated - \$22.75 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	2020	2024
2. Final Business case	2020	Mid-2022
3. Planning and Pre-Construction Activities	2022	2024
4. Construction (incl. procurement and main construction)	Mid-2024	Late 2026

Project Details - Wyangala Dam Wall Raising

Announced - 2019

Funding Allocated - \$325 million (construction funding deferred)

Project Store	Commencement	Completion Date
Project Stage	Date	Completion Date
Community and stakeholder engagement	Early 2020	Mid-2023
2. Final Business case	Early 2020	Mid-2023
3. Planning and Pre-Construction Activities	Mid-2022	Mid-2023
4. Construction (incl. procurement and main construction)	TBC	TBC

Victoria Projects

Project Details - East Grampians Water Supply Project

Announced - 2019

Funding Allocated - \$32.0 million (TBD)

Date Date	Completion Date
2018	2024
2018	2019
2019	Mid-2020
Late 2023	Early 2026
	2018 2018 2019

Project Details - Macalister Irrigation District (MID) Modernisation Phase 2

Announced - 2019

Funding Allocated - \$31.3 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	2021	2021
2. Final Business case	2018	2018
Planning and Pre-Construction Activities	2018	Mid 2022
4. Construction (incl. procurement and main construction)	Mid-2021	Late 2024

Project Details - Quality Water for Wannon Announced - 2023 Funding Allocated - \$26.1 million Commencement **Completion Date Project Stage Date** TBC 1. Community and stakeholder engagement TBC TBC TBC 2. Final Business case 3. Planning and Pre-Construction Activities Mid-2023 Late 2028 2029 Late 2023 4. Construction (incl. procurement and main construction) Project Details - Recycled Water on the Bellarine Announced - 2021 Funding Allocated - \$5.5 million Commencement **Project Stage Completion Date Date** 2021 2024 1. Community and stakeholder engagement 2. Final Business case N/A Complete 3. Planning and Pre-Construction Activities 2021 Mid-2023 Mid-2025 4. Construction (incl. procurement and main construction) Late 2023 Project Details - Western Irrigation Network Announced - 2020 Funding Allocated - \$48.1 million Commencement **Project Stage Completion Date Date** 2018 2025 1. Community and stakeholder engagement 2. Final Business case 2018 2019 Mid-2020 3. Planning and Pre-Construction Activities 2019 Late 2020 Mid-2025 4. Construction (incl. procurement and main construction) Project Details - Werribee Irrigation District Modernisation Phase 4 & 5 Announced - 2021 Funding Allocated - \$10.9 million Commencement **Completion Date** Project Stage **Date** 1. Community and stakeholder engagement 2021 2021 2. Final Business case Complete Complete 3. Planning and Pre-Construction Activities 2021 Early 2023 Mid-2023 Mid-2025 4. Construction (incl. procurement and main construction) Completed Projects **Funding Provided Completion Date** 1. Macalister Irrigation District Modernisation Phase 1B \$20.0 million Nov-20

2. Mitiamo and District Reticulated Water Supply Project

3. South West Loddon Rural Water Supply Project

Project Details - Big Rocks Weir

4. Sunraysia Modernisation Project 2

Announced - 2018

Funding Allocated - \$38.0 million

Project Stage		Commencement Date	Completion Date
1. Community a	nd stakeholder engagement	2018	TBD
2. Final Busines	s case	2018	2020
3. Planning and	Pre-Construction Activities	2021	Late 2023
4. Construction	(incl. procurement and main construction)	TBD	TBD

\$14.5 million

\$20.0 million

\$3.0 million

2021

2020

Oct-19

Project Details - Cairns Water Security Program - Stage 1

Announced - 2022

Funding Allocated - \$107.5 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	2021	2026
2. Final Business case	2021	Late 2022
3. Planning and Pre-Construction Activities	2021	2024
4. Construction (incl. procurement and main construction)	TBD	TBD

Project Details - Mount Morgan Water Supply Announced - 2022 Funding Allocated - \$3.5 million Commencement **Completion Date Project Stage Date** 2024 1. Community and stakeholder engagement 2021 2021 Mid-2022 2. Final Business case Late 2023 3. Planning and Pre-Construction Activities Early 2022 TBD TBD 4. Construction (incl. procurement and main construction) Project Details - Paradise Dam Improvement Announced - 2022 Funding Allocated - \$600.0 million Commencement **Completion Date Project Stage Date** 2019 1. Community and stakeholder engagement TBD 2019 2024 2. Final Business case 3. Planning and Pre-Construction Activities 2020 TBD 4. Construction (incl. procurement and main construction) Late 2023 **TBD** Project Details - Rookwood Weir Announced - 2018 Funding Allocated - \$183.6 million Commencement **Completion Date** Project Stage **Date** Late 2023 2018 1. Community and stakeholder engagement 2016 Late 2017 2. Final Business case 3. Planning and Pre-Construction Activities 2018 Mid-2021 2020 Late 2023 4. Construction (incl. procurement and main construction) Project Details - Warwick Recycled Water Treatment Upgrade Announced - 2021 Funding Allocated - \$0.5 million Commencement **Completion Date** Project Stage **Date** 1. Community and stakeholder engagement N/A N/A 2. Final Business case 2020 2021 3. Planning and Pre-Construction Activities 2020 Late 2022 Late 2022 Late 2023 4. Construction (incl. procurement and main construction) **Project Details - Hughenden Irrigation Scheme** Announced - 2018 Funding Allocated - \$170.0 million (construction funding deferred) Commencement **Project Stage Completion Date Date** 1. Community and stakeholder engagement 2018 **TBD**

2018

2021

TBD

\$11.6 million

Funding Provided Completion Date

Mid-2022

TBD

TBD

2021

2. Final Business case

Completed Projects

3. Planning and Pre-Construction Activities

1. Mareeba-Dimbulah Water Supply Scheme

4. Construction (incl. procurement and main construction)

Tasmania Projects

Project Details - Bicheno Recycled Water Scheme

Announced - 2022

Funding Allocated - \$5.0 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	Late 2022	Late 2023
2. Final Business case	2021	Mid-2023
Planning and Pre-Construction Activities	2022	Mid-2023
4. Construction (incl. procurement and main construction)	Late 2023	Late 2024

Project Details - Don Irrigation Scheme

Announced - 2019

Funding Allocated - \$26.3 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	2018	2023
2. Final Business case	2020	Early 2022
3. Planning and Pre-Construction Activities	2020	Early 2022
4. Construction (incl. procurement and main construction)	2022	Late 2023

Project Details - Lake Leake Dam Life Extension Upgrade

Announced - 2022

Funding Allocated - \$1.5 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	2022	Mid 2023
2. Final Business case	2022	2022
Planning and Pre-Construction Activities	Early 2022	Mid-2022
4. Construction (incl. procurement and main construction)	Early 2023	Mid-2023

Project Details - Northern Midlands Irrigation Scheme

Announced - 2019

Funding Allocated - \$109.0 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	2018	2024
2. Final Business case	2020	Late 2022
3. Planning and Pre-Construction Activities	2020	Mid 2023
4. Construction (incl. procurement and main construction)	Mid-2023	Late 2025

Project Details - Sassafras-Wesley Vale Irrigation Scheme

Announced - 2019

Funding Allocated - \$62.1 million

Project Stage	Date	Completion Date
Community and stakeholder engagement	2018	Late 2023
2. Final Business case	2020	Late 2022
3. Planning and Pre-Construction Activities	Late 2023	Early 2024
4. Construction (incl. procurement and main construction)	Mid-2024	Late 2026
		*

Project Details - Tamar Irrigation Scheme

Announced - 2019

Funding Allocated - \$16.4 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	2019	2025
2. Final Business case	2020	Late 2023
Planning and Pre-Construction Activities	2020	TBD
4. Construction (incl. procurement and main construction)	TBD	TBD
Completed Projects	Funding Provided	Completion Date
Scottsdale Irrigation Scheme	\$25.3 million	Late 2020

South Australia Projects

Project Details - Northern Adelaide Irrigation Scheme

Announced - 2017

Funding Allocated - \$45.6 million

Project Stage	Commencement Date	Completion Date
Community and stakeholder engagement	2018	TBD
2. Final Business case	N/A	N/A
3. Planning and Pre-Construction Activities	2018	2019
4. Construction (incl. procurement and main construction)	2018	TBD

Northern Territory Projects

Project Details - Darwin Region Water Supply Infrastructure Program - Stage 1

Announced - 2022

Funding Allocated - \$300.6 million

Project Stage - Manton Dam Return to Service	Commencement Date	Completion Date
Community and stakeholder engagement	N/A	N/A
2. Final Business case	2018	2021
3. Planning and Pre-Construction Activities	2018	2025
4. Construction (incl. procurement and main construction)	2024	2026
Project Stage - Adelaide River Off-stream Water Storage Pre- Construction	Commencement Date	Completion Date
Community and stakeholder engagement	Early 2022	2024
Community and stakeholder engagement Final Business case	Early 2022 2018	2024 Late 2021

^{*}Note there are no projects currently underway in the Australian Capital Territory.