New South Wales P	rojects	
Project Details - Eurobodalla Southern Storage Announced - 2021 Funding Allocated - \$51.2 million		
Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	2018	2018
2. Final Business case	2018	2021
3. Planning and Pre-Construction Activities	2021	Early 2022
4. Construction (incl. procurement and main construction)	Jan 2022	Late 2024
Project Details - Dungowan Pipeline - Stage 1 Announced - 2016 Funding Allocated - \$80.0 million		
Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	Oct 2022	Dec 2022
2. Final Business case	2019	Aug 2022
3. Planning and Pre-Construction Activities	Oct 2020	N/A
4. Construction (incl. procurement and main construction)	Feb 2022	Aug 2023
Project Details - Nyngan to Cobar Pipeline - Stage 1 Announced - 2022 Funding Allocated - \$22.75 million		
Project Stage	Commencement Date	Completion Dat
1. Community and stakeholder engagement	2020	2024
2. Final Business case	2020	Mid-2022
3. Planning and Pre-Construction Activities	Aug 2022	2024
4. Construction (incl. procurement and main construction)	Early 2024	Late 2026
Project Details - Wyangala Dam Wall Raising Announced - 2019 Funding Allocated - \$325 million Construction of Dam Wall Raising component cancelled by NSW Government. reconsidered in a future Bugdet process.	Construction funding deferre	d and will be
Project Stage	Commencement Date	Completion Dat
1 Community and stakeholder engagement	Early 2020	Mid-2023

Project Stage	Commencement Date	Completion Da
1. Community and stakeholder engagement	Early 2020	Mid-2023
2. Final Business case	Early 2020	Jul 2023
3. Planning and Pre-Construction Activities	Mid-2022	Late 2022
4. Construction (Water Treatment Plant)	Early 2023	Late 2023

Victoria Projec	ts	
Project Details - East Grampians Water Supply Project Announced - 2019 Funding Allocated - \$32.0 million (TBD)		
Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	2018	2024
2. Final Business case	2018	2019
3. Planning and Pre-Construction Activities	2019	Mid-2020
4. Construction (incl. procurement and main construction)	Late 2023	Early 2026
Project Details - Macalister Irrigation District (MID) Modernis Announced - 2019 Funding Allocated - \$31.3 million	sation Phase 2	
Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	2021	2021
2. Final Business case	2018	2018
3. Planning and Pre-Construction Activities	2018	Mid 2022
4. Construction (incl. procurement and main construction)	Mid-2020	Late 2023
Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	Mid-2023	2029
2. Final Business case	2019	2022
3. Planning and Pre-Construction Activities	Mid-2023	Late 2028
4. Construction (incl. procurement and main construction)	Late-2023	Mid-2029
Project Details - Recycled Water on the Bellarine		
Funding Allocated - \$5.5 million	Commencement	Completion Date
Funding Allocated - \$5.5 million Project Stage	Date	•
Funding Allocated - \$5.5 million Project Stage 1. Community and stakeholder engagement	Date 2021	2024
Funding Allocated - \$5.5 million Project Stage 1. Community and stakeholder engagement 2. Final Business case	Date 2021 N/A	2024 Complete
Funding Allocated - \$5.5 million Project Stage 1. Community and stakeholder engagement 2. Final Business case 3. Planning and Pre-Construction Activities	Date 2021 N/A 2021	2024 Complete Late 2023
Funding Allocated - \$5.5 million Project Stage 1. Community and stakeholder engagement 2. Final Business case	Date 2021 N/A	2024 Complete
Funding Allocated - \$5.5 million Project Stage 1. Community and stakeholder engagement 2. Final Business case 3. Planning and Pre-Construction Activities 4. Construction (incl. procurement and main construction) Project Details - Western Irrigation Network Announced - 2020	Date 2021 N/A 2021	2024 Complete Late 2023
Funding Allocated - \$5.5 million Project Stage 1. Community and stakeholder engagement 2. Final Business case 3. Planning and Pre-Construction Activities 4. Construction (incl. procurement and main construction) Project Details - Western Irrigation Network Announced - 2020 Funding Allocated - \$48.1 million	Date 2021 N/A 2021	Complete Late 2023
Funding Allocated - \$5.5 million Project Stage 1. Community and stakeholder engagement 2. Final Business case 3. Planning and Pre-Construction Activities 4. Construction (incl. procurement and main construction) Project Details - Western Irrigation Network Announced - 2020 Funding Allocated - \$48.1 million	Date 2021 N/A 2021 Late 2023	2024 Complete Late 2023 Mid-2025
 2. Final Business case 3. Planning and Pre-Construction Activities 4. Construction (incl. procurement and main construction) Project Details - Western Irrigation Network Announced - 2020 Funding Allocated - \$48.1 million Project Stage	Date 2021 N/A 2021 Late 2023	2024 Complete Late 2023 Mid-2025

Project Details - Werribee Irrigation District Modernisation Phase 4 & 5 Announced - 2021 Funding Allocated - \$10.9 million

3. Planning and Pre-Construction Activities

4. Construction (incl. procurement and main construction)

Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	2021	2021
2. Final Business case	Complete	Complete
3. Planning and Pre-Construction Activities	2021	Early 2023
4. Construction (incl. procurement and main construction)	Apr 2023	Early-2025

2019

Dec 2020

Mid-2020

Mid-2025

Completed Projects	Funding Provided	Completion Date
1. Macalister Irrigation District Modernisation Phase 1B	\$20.0 million	Nov 2020
2. Mitiamo and District Reticulated Water Supply Project	\$14.5 million	2021
3. South West Loddon Rural Water Supply Project	\$20.0 million	2020
4. Sunraysia Modernisation Project 2	\$3.0 million	Oct 2019

Queensland Projects		
Project Details - Big Rocks Weir Announced - 2018 Funding Allocated - \$38.0 million		
Provident Otomo	Commencement	
Project Stage	Date	Completion Date
1. Community and stakeholder engagement	2018	TBD
2. Final Business case	2018	2020
3. Planning and Pre-Construction Activities	2021	Late 2023
4. Construction (incl. procurement and main construction)	TBD	TBD
Project Details - Cairns Water Security Program - Stage 1 Announced - 2022 Funding Allocated - \$107.5 million		
Project Stage	Commencement Date	Completion Date

	Date	completion Date
1. Community and stakeholder engagement	2021	2026
2. Final Business case	2021	Late 2022
3. Planning and Pre-Construction Activities	2021	2024
4. Construction (incl. procurement and main constru	ction) TBD	TBD

Project Details - Mount Morgan Water Supply

Announced - 2022

Funding Allocated - \$30.0 million

	Commencement	
Project Stage	Date	Completion Date
1. Community and stakeholder engagement	2021	2024
2. Final Business case	2021	Mid-2022
3. Planning and Pre-Construction Activities	Early 2022	Late 2023
4. Construction (incl. procurement and main construction)	TBD	TBD

Project Details - Paradise Dam Improvement Announced - 2022

Funding Allocated - \$600.0 million

Durale at Otama	Commencement	
Project Stage	Date	Completion Date
1. Community and stakeholder engagement	2019	TBD
2. Final Business case	2019	Late 2023
3. Planning and Pre-Construction Activities	2020	TBD
4. Construction (incl. procurement and main construction)	TBD	TBD

Project Details - Rookwood Weir

Announced - 2018

Funding Allocated - \$183.6 million

Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	2018	Late 2023
2. Final Business case	2016	Late 2017
3. Planning and Pre-Construction Activities	2018	Mid-2021
4. Construction (incl. procurement and main construction)	2020	Late 2023

Project Details - Groundwater Improvements in the Lower Burdekin Announced - 2022 Funding Allocated - \$12.5 million

Funding Allocated - \$12.5 million		
Project Store	Commencement	
Project Stage	Date	Completion Date
1. Community and stakeholder engagement	Mid 2024	Late 2024
2. Final Business case	Late 2024	Early 2025
3. Planning and Pre-Construction Activities	Early 2025	Mid 2025
4. Construction (incl. procurement and main construction)	Mid 2025	Late 2026
Announced - 2018 Funding Allocated - \$170.0 million (construction funding defer	red)	
Brain at Ota wa	Commencement	
Project Stage	Date	Completion Date
1. Community and stakeholder engagement	2018	TBD
2. Final Business case	2018	Mid-2022
3. Planning and Pre-Construction Activities	2021	TBD

4. Construction (incl. procurement and main construction)	TBD	TBD
		·

Completed Projects	Funding Provided	Completion Date
1. Mareeba-Dimbulah Water Supply Scheme	11.6 million	Dec 2021
2. Warwick Recycled Water Treatment Upgrade	0.5 million	Jun 2023

Tasmania Projects

Project Details - Bicheno Recycled Water Scheme Announced - 2022

Funding Allocated - \$5.0 million

Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	Late 2022	Late 2023
2. Final Business case	2021	Mid-2023
3. Planning and Pre-Construction Activities	2022	Mid-2023
4. Construction (incl. procurement and main construction)	Late 2023	Late 2024

Project Details - Lake Leake Dam Life Extension Upgrade Announced - 2022 Funding Allocated - \$1.5 million

Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	2022	Mid-2023
2. Final Business case	2022	2022
3. Planning and Pre-Construction Activities	Early 2022	Mid-2022
4. Construction (incl. procurement and main construction)	Apr 2023	Early 2024

Project Details - Northern Midlands Irrigation Scheme Announced - 2019 Funding Allocated - \$109.0 million

Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	2018	2024
2. Final Business case	2020	Late 2022
3. Planning and Pre-Construction Activities	2020	Mid-2023
4. Construction (incl. procurement and main construction)	Early 2024	Late 2025

Project Details - Sassafras-Wesley Vale Irrigation Scheme Announced - 2019 Funding Allocated - \$62.1 million

Funding Anocateu - \$62.1 million		
Project Stage	Commencement Date	Completion Date
1. Community and stakeholder engagement	2018	Late 2023
2. Final Business case	2020	Late 2022
3. Planning and Pre-Construction Activities	Late 2023	Early 2024
4. Construction (incl. procurement and main construction)	Mid-2024	Late 2026

Project Details - Tamar Irrigation Scheme Announced - 2019 Funding Allocated - \$16.4 million Project Stage Commencement Date 1. Community and stakeholder engagement 2019 2025

2. Final Business case	2020	Late 2023
3. Planning and Pre-Construction Activities	2020	TBD
4. Construction (incl. procurement and main construction)	TBD	TBD
		Openal dia Data
Completed Projects	Funding Provided	Completion Date
Completed Projects 1. Scottsdale Irrigation Scheme	\$25.3 million	Late 2020

South Australia Projects

Project Details - Northern Adelaide Irrigation Scheme Announced - 2017 Funding Allocated - \$45.6 million

Draight Store	Commencement	Completion Date
Project Stage	Date	Completion Date
1. Community and stakeholder engagement	2018	TBD
2. Final Business case	N/A	N/A
3. Planning and Pre-Construction Activities	2018	2019
4. Construction (incl. procurement and main construction)	2018	TBD

Northern Territory Projects

Project Details - Darwin Region Water Supply Infrastructure Program - Stage 1 Announced - 2022

Funding Allocated - \$300.6 million

Project Stage - Manton Dam Return to Service	Commencement Date	Completion Date
1. Community and stakeholder engagement	N/A	N/A
2. Final Business case	2018	2021
3. Planning and Pre-Construction Activities	2018	2025
4. Construction (incl. procurement and main construction)	2024	2026
Project Stage - Adelaide River Off-stream Water Storage Pre-	Commencement	Completion Date

Construction	Date	
1. Community and stakeholder engagement	Early 2022	2024
2. Final Business case	2018	Late 2021
3. Planning and Pre-Construction Activities	Early 2022	Late 2024
4. Construction (incl. procurement and main construction)	TBD	TBD

*Note there are no projects currently underway in the Australian Capital Territory.

Connections Package Projects

Project Details - NSW Connections Pathway Package (3 projects) Announced - 2019

Funding Allocated - \$10.5 million

Project Stage	Commencement Date	Completion Date
1. Walcha Off-Stream Water Storage	Late 2022	Apr-24
2. West Wyalong Water Reliability Project	Late 2022	Dec-23
3. Urbenville Water Supply Project	Early 2023	Apr-24

Project Details - VIC Connections Pathway Package (9 projects)		
Announced - 2019		
Funding Allocated - \$20.0 million		
Dreiget Stage	Commencement	
Project Stage	Date	Completion Date
1. Victoria's Emergency Water Supply Point Network	Mid 2022	Late 2023
2. Sunday Creek Irrigation and Reconfiguration project	Late 2022	Early 2024
3. Horsham Agriculture SmartWater for Grains project	Early 2022	Late 2023
4. Critical Headworks Infrastructure for the Modernised Goulburn-		
Murray Irrigation District	Early 2022	Late 2023
Completed Projects		
1. Kyneton Recycled Water Irrigation project	Mid-2022	Early 2023
2. Gisborne to Sunbury Recycled Water Interconnector: Stage 1	Mid-2022	Mid-2023
3. Bacchus Marsh Resilience and Critical Infrastructure	Mid-2022	Late 2023
4. Macalister Resilience and Critical Infrastructure	Mid-2022	Late 2023
5. Goulburn-Murray Irrigation District Channel Embankment		
Infrastructure Improvement project	Early 2022	Late 2023

Project Details - QLD Connections Pathway Package (1 project)		
Announced - 2021		
Funding Allocated - \$4.8 million		
Projects	Commencement	
	Date	Completion Date
1. Warrens Gully System Capacity Upgrade	Mid-2021	Late 2023

Project Details - WA Connections Pathway Package (9 projects) Announced - 2021			
Funding Allocated - \$20.0 million			
Projects	Commencement Date	Completion Date	
1. Agricultural Area Dams and Strategic Community Water Supplies	Late 2021	Late 2023	
2. Katanning to Kojonup Pipeline Enhancement	Mid-2023	Late 2023	
Community Water Supplies Partnership Program with Local Government	Late 2021	Late 2023	
4. Ravensthorpe Dam Catchment Extension	Late 2023	Late 2023	
5. Gascoyne Irrigation Scheme Augmentation and Modernisation	Mid-2022	Late 2023	
Completed Projects			
Cave Springs Road Tail Water Return System	Late 2021	Mid-2023	
7. Jerramungup Dam Catchment Improvement	Early 2023	Mid-2023	
8. Cranbrook Dam Catchment Improvement	Early 2023	Mid-2023	
9. Wongutha Independent Water Security Pilot	Late 2021	Mid-2023	

Project Details - SA Connections Pathway Package (7 projects) Announced - 2021 Funding Allocated - \$14.1 million

Projects	Commencement		
	Date	Completion Date	
1. Greenways Irrigation Trust - Increasing water availability,			
reliability, and efficiency	Mid-2022	Late 2023	
2. Barossa Wine Grape Water Source Diversification	Early 2023	Late 2023	
3. Waikerie Irrigated Agricultural Water Access and Security			
project	Mid-2023	Mid-2024	
4. Recycled Water Pipeline to Nairne - Stage 1	Mid-2023	Mid-2024	
5. Improving Water Deliverability and Accessibility in the Lower			
Murray Reclaimed Irrigation Area	Late 2023	Mid-2024	
Completed Projects			
6. Regional Recharge Farms	Mid-2022	Mid-2023	
7. Porgona Barbata - Water for High-Tech Horticulture	Late 2023	Mid-2023	

Western Australia Projects			
Project Details - WA Connections Pathway Package (9 projects) Announced - 2021 Funding Allocated - \$20.0 million			
Projects	Commencement Date	Completion Date	
1. Agricultural Area Dams and Strategic Community Water Supplies	Late 2021	Late 2023	
2. Katanning to Kojonup Pipeline Enhancement	Mid-2023	Late 2023	
3. Community Water Supplies Partnership Program with Local Government	Late 2021	Late 2023	
4. Ravensthorpe Dam Catchment Extension	Late 2023	Late 2023	
5. Gascoyne Irrigation Scheme Augmentation and Modernisation	Mid-2022	Late 2023	
Completed Projects			
6. Cave Springs Road Tail Water Return System	Late 2021	Mid-2023	
7. Jerramungup Dam Catchment Improvement	Early 2023	Mid-2023	
8. Cranbrook Dam Catchment Improvement	Early 2023	Mid-2023	
9. Wongutha Independent Water Security Pilot	Late 2021	Mid-2023	

Project Details - TAS Connections Pathway Package (9 projects	5)	
Announced - 2019		
Funding Allocated - \$20.0 million		
Durain at Stand	Commencement	
Project Stage	Date	Completion Date
1. South Arm Recycled Water Pipeline	Mid-2022	Early 2024
2. Shellfish Lease Water Quality Improvement Program	Early 2023	Early 2024
3. Greater Meander Irrigation Scheme	Late 2022	Early 2024
4. Penna Recycled Water Scheme Expansion	Mid-2023	Early 2024

Project Details - NT Connections Pathway Package (2 project Announced - 2021	(S)	
Funding Allocated - \$7.4 million		
Projects	Commencement	
	Date	Completion Date
1. Katherine Logistics and Agribusiness Hub Water Supply		
Project	Mid-2022	Mid-2024
2. Emerging Agribusiness Precinct - Gunn Point Peninsula	Early 2024	Mid-2024

First Nations Projects		
Project Details - Milingimbi Water Security Strategy (3 projects) Announced - 2023 Funding Allocated - \$6.4 million		
Commencement Date	Mid-2023	
Completion Date	Late 2024	
Project Details - Yuendumu Water Security and Supply Strategy Announced - 2023 Funding Allocated - \$11.1 million	/ (3 projects)	
	Mid-2023	
Commencement Date	10110-2020	